



PIU, UDRP (R&B) (World Bank Funded) Progress Report As On 03 Sep. 2014

Amount in INR Crore

Status	Pkg.	Road		Bridge		Cost (in Rs. Crore)		
		Roads	Length (Km)	No.	Span (m)	Road	Bridge	Total
Total Scope		379	2548	57	4201	832	138	970
Sanctioned By HPC		141	976	--	--	322	--	322
Procurement Status								
1. Contract Awarded	30	85	633	--	--	195	--	195
a) Agreement signed	20	63	459	--	--	135	--	135
b) Acceptance issued	10	22	174	--	--	60	--	60
2. Bids Received	11	21	166	--	--	47	--	47
a) Financial Bid opened	10	20	156	--	--	45	--	45
b) Technical Bid opened	1	1	10	--	--	2	--	2
3. Bid Floated	15	27	136	--	--	70	--	70
4. Bids to be floated	2	7	36	--	--	9	--	9
G.TOTAL	58	140	971	--	--	321	--	321
Work Started	16	27	330	--	--	118	--	118

➤ Status of DSC

	Scope of District	Name of Firm	Status	Progress
DSC -1	Chamoli, Rudraprayag, Uttarkashi	Sheladia Associate INC USA	Contract Signed, Team Mobilized.	3 RE & 2 DPR Expert appointed Survey for inception report in progress
DSC -2	Dehradun, Haridwar	-	Financial Bid Opened	Combined evaluation completed.
DSC -3	Tehri, Pauri	-	RFP Issued	NOL on MOM Received From WB on 19 th Aug. 2014
DSC -4	Pithoragarh, Champawat	-	Technical Bid Opened	Technical Evaluation completed and sent for NOL to World Bank.
DSC -5	Bageshwar, Almora, Nainital, U.S.Nagar	-	Technical Bid Opened	Technical Evaluation completed and sent for NOL to World Bank.
DC (Bridge)	All District of Uttarakhand	Yooshin Engineering Corporation, Korea	Contract Signed. Team Mobilized	Partial inception report submitted on 27 Aug. 2014, target for completion 5 Sep 2014.

Description of	Aug-14	Sep-14	Oct-14	Nov-14															
				1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
DPR (Roads)					50	50	50	50	50	80	90	100							
2 Procurement Phase																			
Invitation of Bid (i)						50	50	50	50	50	80	90	100						
Bid Opening & Evaluation (ii)					50	50	50	50	50	80	90	100							

Status of Contract Bond

	Package No.	CB Amount (Rs. Cr.)	Contractor Name	Name of Road	Length (Km)	Progress					
1	Pkg 01	3.19	M/s R G Buildwell Engineers Ltd.,	Kandai-Kamoldi-Molkhakhal Motor Road	20.78	Work in Progress					
2	Pkg 03	1.37	M/s Ram Krishnan Jayara	Diyari setwade motor road	5.00	Work in Progress					
				Garh Ambedkar motor road	4.00						
				Ghanrali Pul to sarbadiyar motor road	2.50						
				Naugoan Suri Motor road	7.00						
3	Pkg 04	3.71	M/s Vijay Engineering Associates.	Bhaldiyana Bend to Kuner motor road	5.00	Work in Progress					
				Ghugti Dhunga Dhamari Maindkhal Motor road	8.00						
				Indra goan Katkhet Motor road	2.00						
				kamand Jawarna Motor road	8.00						
				Kamand thouldhar motor road	5.00						
				Laluri Ghiya Koti kayrda challi Motor road	2.75						
				Laluri Koti Mahoron Ki Manjkheth Motor road	5.00						
				Maindkhal Bangiyal Jawarna Motor road	6.00						
				Maindkhal Gair Nagun Motor road	6.00						
				Syansu pul to Ratwari Nakot Kholi Motor road	4.00						
Uniyal goan Nagraja dhar Motor road	5.00										
4	Pkg 05	5.44	M/s Vijay Engineering Associates.	Basantpur Madsi Motor Road.	5.00	Work in Progress					
				Bhogpur Gadul Fagsi Motor Road.	1.75						
				Dharkot Tali Motor Road.	4.00						
				Dharkot Tangoli Badarna Motor Road.	7.00						
				Harrawala Nakronda Road.	4.50						
				Kunwala to Sainik Colony Road.	1.00						
				Suryadhar Sangaoun Motor Road.	5.50						
				Thano Bhogpur Road.	1.00						
5	Pkg 06b	2.20	M/S Link Enterprises	Bhagwanpur Imli Khera to Hakimpur Turra road	0.47	Work in Progress					
				Bhagwanpur-Sikhroda road	8.00						
				G.T. road to Jeen Moh. Sahidpur road	1.23						
				G.T. road to Lavva road	1.50						
				G.T. road to Seesona road	0.70						
				Hallumajra Dheermajra to Changamajri road	1.97						
				Ranghadwala to Nagal road	1.07						
				Vill. Dada Jalalpur to Samsaan Ghat road	1.00						
				6	Pkg 06b		2.53	M/S Link Enterprises	Hasanpur-Madanpur road	1.65	Work in Progress
									Latifpur-Khubbanpur road	0.61	
Raipur link road	1.20										

	Package No.	CB Amount (Rs. Cr.)	Contractor Name	Name of Road	Length (Km)	Progress
7	Pkg 07	2.91	M/s R G Buildwell Engineers Ltd.,	Chipalghat - Noutha - Nai Motor Road	4.00	Work in Progress
				Noudi - Badeth Motor Road	0.40	
				Paithani - Chuthani Motor Road	1.60	
				Sakarsain - Barseela - Bagadh Motor Road	6.00	
				Syoli - Teela Motor Road	1.50	
8	Pkg 09	12.34	Ram Narayan Contractor	Sonla - Kandara - Maikhura M.R.	36.00	Work in Progress
9	Pkg 12	4.89	M/s ESAPN Infrastructure Ltd	Ganai Bankot motor road	13.00	
10	Pkg 14	3.32	M/s Panchghati Constructions	Lalupani-Banlekh Motor Road	8.40	Work in Progress
11	Pkg 20	11.3	M/s R G Buildwell Engineers Ltd.,	Nagrasu-Dhanpur-Dandakhal Motor Road	28.00	Work in Progress
12	Pkg 21	6.92	M/s Vijay Builders	Guptkashi Bypass & Guptkashi Hospital MR	1.75	Work in Progress
				Guptkashi inspection house MR	0.20	
				Guptkashi-Jakhdhar -Bandu-Tyuri MR	6.50	
				Ukhimath inspection MR	0.10	
				Ukhimath Internal motor road	0.80	
				Ukhimath Mansuna MR	3.00	
				Ukhimath Temple MR	0.60	
13	Pkg 24	10	M/s Dwarika Projects	Didihat Aadichura	8.50	Work in Progress
				Didihat Dunakot	19.06	
14	Pkg 25	9.2	M/s Bharat Bhoomi Builders	Batadhar Dhunarghat Motor Road	20.00	Work in Progress
15	Pkg 26	8.47	M/s Bharat Bhoomi Builders	Gairsain Pajiyana Motor Road	15.00	Work in Progress
				Panduwakhan Rohida Motor Road	15.68	
16	Pkg 39	12.53	M/s Pooran Chandra Ramola & Brothers,	Anjanisain to Punanu MR	9.50	Work in Progress
				Jakhdhar Garakot Paurikhal MR	24.50	
17	Pkg 40	5.47	M/s Dilawar Singh Contractor	Nagthat Bisoi Road	5.50	Work in Progress
				Submergence Road	22.00	
18	Pkg 47	4.63	M/s Panchghati Constructions	Punave-Sipty Motor Road	8.00	
19	Pkg 48	7.81	M/s Vijay Builders	Pauri-maroda-bayasghat-devprayag MR	24.60	Work in Progress
20	Pkg 52	14.04	M/s ESAPN Infrastructure Ltd	Padampuri Hairakhan Kathgodam Motor Road	30.00	Work in Progress